1690

Form 5
Original—Commission

NEVADA OIL AND GAS CONSERVATION COMMISSION
Box C, University Station
Reno, Nevada

WELL COMPLETION REPORT

To be filed not later than 10 days after well is abandoned or placed on production.



Section 8

Locate well correctly.

Amoco Production Company* (Company or operator) Franklin (Lease)

Well No. 1 in NW/4 SW/4 of

Section 8, T 30-N, R 60-E M.D.B.M.

Field Wildcat County Elko

Permit number 147

Drilling commenced 10-20-70, completed 1-23-71

Drilling Contractor Signal Drilling Company, Inc.

Address 1200 Security Life Building, Denver, Colorado

Total Depth of Well 13,116'

Elevation above sea level in feet 5952'

Method of Determination Survey

*(Formerly Pan American Petroleum Corporation - effective 2-1-71)

Information given to be kept confidential until July 23, 19 71

GAS OR OIL SANDS OR ZONES

1. Top ..... Bottom .....
2. Top ..... Bottom .....
3. Top ..... Bottom .....
4. Top ..... Bottom .....
5. Top ..... Bottom .....
6. Top ..... Bottom .....
7. Top ..... Bottom .....
8. Top ..... Bottom .....

IMPORTANT WATER SANDS

Give data on rate of inflow and elevation to which water rose in hole.

1. Top 5734' Bottom 6029' Remarks DST rec. 5753' water
2. Top 7166' Bottom 7263' Remarks DST rec. 6750' water
3. Top 12,640' Bottom 12,840' Remarks DST rec. 8940' mud
4. Top ..... Bottom ..... Remarks .....

CASING RECORD

	Size	Weight per foot	Make	Amount Set	Shoe	Perforated From	Perforated To	Amount pulled	Purpose
1	13-5/8	48#		1008'				None	Surface
2	9-5/8	61#		4135'				None	Intermediate
3									
4									
5									
6									

CEMENTING RECORD

	Size of hole	Size of casing	Where set	No. sacks of cement	Method used	Mud Gravity	Amount of mud used
1	17-1/2"	13-1/2"	1008'	1400	Circ.	8.9	Hole full
2	12-1/4"	9-5/8"	4135'	850	Circ.	8.9	Hole full
3							
4							

(OVER)