Dresser Atlas

COMPENSATED DENSILOG®
COMPENSATED NEUTRON
GAMMA RAY

FILE NO.	9656
API NO.	
COMPANY	AMOCO PRODUCTION COMPANY
WELL	SUNNYSIDE UNIT NO. 1
FIELD	WILDCAT
COUNTY	NYE
STATE	NEVADA
LOCATION	TIGHT HOLE
SEC	19
TWP	6 N
RGE	62 E

OTHER SERVICES: DLL/PROX/GR, DHC/ALC/GR, DIFLOG, SEISMIC SERV.

PERMANENT DATUM: G.L. ELEV. 5308'
LOGGING MEASURED FROM: K.B. 22 FT. ABOVE P.D.
DRILLING MEASURED FROM: K.B.
ELEVATIONS: KB 5322', DF 5321', GL 5300'

DATE	8-17-86
RUN	1
SERVICE ORDER	110910
DEPTH-DRILLER	6550'
DEPTH-LOGGER	6547'
BOTTOM LOGGED INTERVAL	6535'
TOP LOGGED INTERVAL	1510'
CASING - DRILLER	13 3/8" @ 1510'
CASING - LOGGER	1510'
BIT SIZE	12 1/4"
TYPE FLUID IN HOLE	L.S.N.D.
DENSITY / VISCOSITY	8.8 / 54
PH / FLUID LOSS	9.1 / 12.6
SOURCE OF SAMPLE	FLOWLINE
RM AT MEAS. TEMP.	3.12 @ 68
RMF AT MEAS. TEMP.	2.47 @ 68
RMC AT MEAS. TEMP.	4.5 @ 68
SOURCE OF RMF / RMC	MEAS. / CALC.
RM AT BHT	1.89 @ 112
TIME SINCE CIRCULATION	10 HRS.
MAX. REC. TEMP. DEG. F	115
EQUIP. NO. / LOC.	HL 6426 / RK. SPGS.
RECORDED BY	BALL
WITNESSED BY	GRAY

IN MAKING INTERPRETATIONS OF LOGS OUR EMPLOYEES WILL GIVE CUSTOMER THE BENEFIT OF THEIR BEST JUDGMENT. BUT SINCE ALL INTERPRETATIONS ARE OPINIONS BASED ON INFERENCES FROM ELECTRICAL OR OTHER MEASUREMENTS, WE CANNOT, AND WE DO NOT GUARANTEE THE ACCURACY OR CORRECTNESS OF ANY INTERPRETATION. WE SHALL NOT BE LIABLE OR RESPONSIBLE FOR ANY LOSS, COST, DAMAGES, OR EXPENSES WHATSOEVER INCURRED OR SUSTAINED BY THE CUSTOMER RESULTING FROM ANY INTERPRETATION MADE BY ANY OF OUR EMPLOYEES.

REMARKS RUN (1)

2nd. TRIP CDL TO CONFIRM BULK DENSITY VALUES. BOTH TRIPS SHOWED EXCESSIVE MUD-FORMATION CUTTINGS BUILD UP CAUSING TOOL STAND OFF.

EQUIPMENT DATA