NATURAL GAMMA RAY SPECTROMETRY LOG

Schlumberger

COMPANY	ANADARKO PETROLEUM CORPORATION
WELL	OVERLAND PASS FEDERAL #29-14
FIELD	WILDCAT
COUNTY	WHITE PINE
STATE	NEVADA
LOCATION	2800' FNL & 900' FEL
API SERIAL NO.	N/A
SECT.	29
TWP.	25N
RANGE	56E

CONFIDENTIAL

Other Services: DLL/MSFL, BHC SONIC, NGT, LDT, CNL, FMS

Permanent Datum	Ground Level	Elev.	6102.9 F	Elev.: K.B. 6119.8 F
Log Measured From	KB	16.9 F	above Perm. Datum	D.F. 6118.8 F
Drilling Measured From	KB			G.L. 6102.9 F

Date	05-DEC-1993		
Run No.	ONE		
Depth Driller	2530.0 F		
Depth Logger (Schl.)	2527.0 F		
Btm. Log Interval	2495.0 F		
Top Log Interval	1578.0 F		
Casing-Driller	9 5/8" @ 1583.0 F	@	@
Casing-Logger	1578.0 F		
Bit Size	8 3/4" @ 2530.0 F	@	@
Type Fluid in Hole	LSND		
Dens. / Visc.	8.60 LB/G	38.0 S	
pH / Fld. Loss	8.5	8.2 C3	
Source of Sample	MUD PIT		
Rm @ Meas. Temp.	9.630 OHMM @ 62.0 DEGF	@	
Rmf @ Meas. Temp.	9.050 OHMM @ 62.0 DEGF	@	
Rmc @ Meas. Temp.	9.510 OHMM @ 62.0 DEGF	@	
Source: Rmf Rmc	MEASURED	CALCULATED	
Rm @ BHT	4.986 OHMM @ 129. DEGF	@	
Time Circulation Ended	06:30 05-DEC-1993		
Time Logger on Bottom	SEE LOG		
Max. Rec. Temp.	129. DEGF		
Equip. / Location	8305	Evanston WY	
Recorded By	S. ROBINSON		
Witnessed By	B. WILEY / D. HAZLETT		

TIGHT HOLE

The well name, location and borehole reference data were furnished by the customer.

All interpretations are opinions based on inferences from electrical or other measurements and we cannot, and do not guarantee the accuracy or correctness of any interpretations, and we shall not, except in the case of gross or wilful negligence on our part, be liable or responsible for any loss, costs, damages or expenses incurred or sustained by anyone resulting from any interpretation made by any of our officers, agents or employees. These interpretations are also subject to Clause 4 of our General Terms and Conditions as set out in our current Price Schedule.

Run No.	ONE
Service Order No.	825108
Drilling Fluid Level	0.0 F
Salinity	200.0 PPM
Rmf @ BHT	4.592 OHMM @ 129 DEGF
Rmc @ BHT	4.825 OHMM @ 129 DEGF
Logging Speed	1800.0 F/HR
EQUIPMENT DATA	
Tool Number 1	TCM-AB 1324
Tool Number 2	SGC-SA 87
Tool Number 3	TCC-B 212
Tool Number 4	
Tool Number 5	SEE
Tool Number 6	CALIBRATION
Tool Number 7	TAIL FOR
Tool Number 8	NUC-EAH